

Republika ng Pilipinas
PAMBANSANG FANGASIWAAN NG FATUBIG
(National Irrigation Administration)
Lungsod ng Quezon

MC # 37 S. 1974

MEMORANDUM CIRCULAR

T O ; THE REGIONAL IRRIGATION ENGINEERS,
HEADS OF PROVINCIAL IRRIGATION
OFFICES, AND PROJECT ENGINEERS
T h i s A g e n c y

SUBJECT : Irrigation Areas Generated for
Fiscal Year 1973-1974

Herewith is a copy of the report of the Assistant Administrator for Engineering and Operations to the undersigned showing how NIA fared in terms of new generated areas for FY 1973-1974, as compared to the annual commitment of 80,000 hectares.

Only Regions 2 and 5 evidently met their required quotas while some regions were short and the others were very much below their target quotas.

With the recent instructions of the President to generate 160,000 hectares of new irrigation service areas for Fiscal Year 1974-1975, it is reiterated that the field offices must exert more vigorous efforts in meeting their respective contributions to the over-all program this fiscal year.


ALFREDO L. JUINIO
Administrator

July 17, 1974

COMMUNAL IRRIGATION PROJECTS FY 73-74

REGION 1	No. of Projects	Program Has.	Generated Has.	REGION 5	No. of Projects	Program Has.	Generated Has.
Abra	1	45	-	Aklan	3	610	610
Ilocos Sur	3	295	295	Antique	7	1,800	1,800
Ilocos Norte	5	155	125	Capiz	4	200	200
La Union	4	185	185	Iloilo	5	1,275	1,275
Tarlac	3	740	680	Negros Occ.	4	445	445
Pangasinan	7	455	455	Negros Or.)	4	400	400
Benguet	2	90	25	Siquijor)			
Mt. Province	3	45	-			4,730	4,730
		2,010	1,765				
<u>REGION 2</u>				<u>REGION 6</u>			
Isabela	5	1,850	1,850	Samar North	2	120	50
Ifugao	5/6	390	435	Samar West	2	180	100
Kalinga-Apayao	4	775	775	Samar East	5	135	110
Nueva Vizcaya	4	655	655	Leyte North	13	2,720	1,960
Quirino	4	705	705	Leyte Sur	4	205	205
Cagayan	5	1,220	1,220	Bohol	7	295	295
		5,595	5,640	Cebu	8	795	795
						4,450	3,515
<u>REGION 3</u>				<u>REGION 7</u>			
Romblon	5	300	300	Zamboanga Sur	(1) 6	(350) 1,155	910
Bataan	1	100	100	Zamboanga Norte	3	415	415
Zambales	4	495	495	Lanao Norte	6	1,645**	645
Bulacan	2	270	270	Lanao Sur	(1) 1	(500) 75	75
Mindoro Occ.	2	300	300	Misamis Occ.	5	605	605
Rizal	1	35	35			3,895	2,650
Palawan	6	2,250	1,420*				
		3,750	2,920	<u>REGION 8</u>			
<u>REGION 3-A</u>				Agusan North	2	530	150
Batangas	2	120	120	Agusan Sur	2	1,000	-
Laguna	2	30	30	Surigao North	2	450	-
Mindoro Or.	7	1,115	1,005	Surigao Sur	1	200	-
Quezon	3	180	80	Davao Norte	2	1,100	130
Marinduque	1	50	50	Davao Oriental	1	920	-
		1,495	1,285	Bukidnon	1	900	-
<u>REGION 4</u>				Misamis Or.	2	360	100
Albay	7	465	275			5,460	380
Catanduanes	3	415	20	<u>REGION 8-A</u>			
Camarines Norte	2	215	95	Cotabato North	3	1,400	1,050
Camarines Sur	6	1,130	940	Maguindanao	(3) 1	(1,500) 80	80
Sorsogon	3	205	40	Sultan Kudarat	2	2,060	1,360
Masbate	28	140	-	South Cotabato	5	1,200	200
		2,570	1,370			4,740	2,690
				<u>UPRP</u>			
				NUEVA Ecija	2	850	370

* Area generated with temporary diversion works. Semi-permanent diversion works to be constructed later.

** Balai Dariat for 500 has. suspended. Work resumed by end of June.


STATEMENT OF AREA GENERATED FOR FY 1973 - 74

C O M M U N A L			N A T I O N A L			P U M P I N E Q U I V A L E N T 4" Ø				
PROGRAM	GENERATED	PERCENT	PROGRAM	GENERATED	PERCENT	PROGRAM	INSTALLED	PERCENT	AREA	
HAS.	HAS.		HAS.	HAS.		UNITS	UNITS		HAS.	
1	1730	1345	78	7260	5335	73	1174	689	59	3,000
2	5595	5640	101	3265	3125	96	1523	679	45	3,880
3	3920	3005	76	-	-	-	1425	1274	89	8,050
3-A	1495	1285	86	-	-	-	630	433	69	1,900
4	2570	1370	53	700	200	29	553	219	40	1,280
5	4730	4730	100	6180	4880	79	1065	351	33	2,935
6	4480	3515	78	3750	2900	77	447	106	24	1,090
	(4745)									
7	3745	2650	71	4750	2500	53	1731	116	7	790
8	5440	380	7	1050	300	29	726	154	21	1,200
	(6240)									
8-A	4740	2690	57	3800	200	5	829	135	16	830
N. Ecija	850	370	43	-	-	-	950	566	60	3,260
Magat	-	-	-	430	130	30	-	-	-	-
TOTAL	39,295	26,980	69	31,185	19,570	64	11,053	4,722	43	28,215
:	:	:	:	:	:	:	:	:	:	:

* Nantongod CIP in Ifugao was not included in the program and no funds released for the project; but undertaken in late May using savings from other projects finished earlier.

Note: ** This statement does not include the area generated by the early closure in/UPRP and area generated the BISA program. the under

Revised



STATEMENT OF AREA GENERATED FOR FY 1973 - 74

REGION	C O M M U N A L			N A T I O N A L			P U M P I N E Q U I V A L E N T 4" Ø			AREA HAS.	T
	PROGRAM	GENERATED	PERCENT	PROGRAM	GENERATED	PERCENT	PROGRAM	INSTALLED	PERCENT		
	HAS.	HAS.		HAS.	HAS.		UNITS	UNITS			
1	2010	1765	88	8720	5570	64	1174	689	59	3,000	10
2	5595	5640	101	3265	3125	96	1523	679	45	3,880	12
3	3750	2920	78	-	-	-	1425	1274	89	8,050	10
3-A	1495	1285	86	-	-	-	630	433	69	1,900	3
4	2570	1370	53	700	200	29	553	219	40	1,280	2
5	4730	4730	100	6180	4880	79	1065	351	33	2,935	12
6	4450 (4745)	3515	79	3750	2900	77	447	106	24	1,090	7
7	3895	2650	68	4750	2500	53	1731	116	7	790	5
8	5460 (6240)	380	7	1050	300	29	726	154	21	1,200	1.88
8-A	4740	2690	57	3800	200	5	829	135	16	830	3.72
N. Eclja	850	370	43	-	-	-	950	566	60	3,260	3.63
Magat	-	-	-	430	130	30	-	-	-	-	13
TOTAL	39,545	27,315	69	32,645	19,805	64	11,053	4,722	43	28,215	75,335
	:	:	:	:	:	:	:	:	:	:	:

* Nantongod CIP in Ifugao was not included in the program and no funds released for the project; but undertaken in late May using savings from other projects finished earlier.

**
Note: This statement does not include the area generated by the early closure in the UPRP and area generated under the BISA program.

